



# 450 GeV Initial Commissioning with Pilot Beam

## Beam Instrumentation

LHCCWG

5<sup>th</sup> April 2006

Rhodri Jones (CERN – AB/BI)



# Instrumentation – the essentials

From Chamonix 2006

- Sector test & first turn
  - Screens, BPMs, fast BCT, BLMs
- Circulating beams at 450 GeV
  - BPMs, DC BCT & lifetime (fast BCT) , BLMs
  - Tune, chromaticity & coupling
  - Emittance: wire scanners.
- Snapback and Ramp
  - Continuous Tune, Chromaticity & Coupling
  - Orbit (+ feedback)
  - BLMs to beam interlock controller etc.
  - Continuous emittance monitoring: synchrotron light



# BPM System at 450GeV

- **Already commissioned (injection & first 200 turns)**
  - acquisition chain
  - asynchronous mode
  - most polarity errors found during threading & first turn measurements
- **Steps after RF capture**
  - “time-in” the BPM system for bunch tagging
    - Set phase with respect to bunch for each monitor
    - Set turn clock with respect to end of dump gap for each monitor
      - is the pilot always in slot 1?
    - Requires BST
  - start orbit acquisition at 10Hz
    - Verify coherence of orbit, multi-turn and post mortem data
  - Estimate ~4hrs if all goes well!



# BPM System at 450GeV

- Next Steps

→ calibrate the BPM system

- All monitors & orbit correctors - a la TI8
  - ~30secs per COD (530 CODs per plane)
  - ~9hrs for all
- Accuracy will depend on accuracy of optics model!
- Pre-requisite for orbit feedback
- Finer calibration for interlock BPMs in LSS6 & BPMs at injection Pts.
  - Required to accurately set TCDQ etc.

→ First attempt at orbit feedback?

- Required before we start to use collimators?
- Controller tested without beam
- Optimise closed loop gain (~1hr beam time)



# BLM System at 450GeV

- **Already Commissioned**

- Hardware functionality & detector availability

- **First Adjustment of Thresholds**

- Initially set as factor 3 below estimated quench level at 450GeV

- **Based on**

- simulations
- lab heating test measurements (SM18)
- possible sector test data

- **Thresholds adjusted either on a**

- Quench & learn basis if too high
- Dump & learn basis if too low


- **Threshold change procedure under discussion in MPWG**

- At 450GeV fast loss damage level is factor 1000 above quench level

- **No risk of damaging components**



# BLM Threshold Level Estimation





# BCT System Commissioning

- **Already commissioned**
  - BCTFR (fast BCT) response to single pass (injection) and circulating non-captured beam
- **Circulating beam at 450GeV**
  - First check of DCCT response
  - Cross calibration between the 2 DCCTs & 2 BCTFRs
- **Beam presence flag and beam safe flag for early running**
  - Beam presence detected using simple comparator on BCTFR
  - Safe Beam flag derived 1Hz intensity measurements of BCTDC (software)
  - Commissioned at this stage
- **Fast Beam Loss Rate Monitoring**
  - MPWG require measurement of loss of  $3-6 \cdot 10^{11}$  protons within a ms
  - BCTFR response will depend on % of bunch intensity lost
    - Loss of  $3 \cdot 10^{11}$  for 43 nominal bunches  $\Rightarrow$  7% change in bunch intensity (OK)
    - Loss of  $3 \cdot 10^{11}$  for 2808 nominal bunches  $\Rightarrow$  0.1% change (below noise limit)
  - NOT commissioned at this stage



# Early LHC BCT System Performance

Measurement Mode	Beam type	Accuracy/ Resolution	Fast BCT (BCTFR)	DC BCT (BCTDC)
Injection	Pilot bunch	$\pm 20\%$ / $\pm 20\%$	$\pm 10^9$ (OK)	N/A
	Nominal bunch	$\pm 3\%$ / $\pm 1\%$	$\pm 3 \cdot 10^9$ / $\pm 10^9$ (OK)	N/A
Circulating Beam ( $>200$ turns)	Pilot bunch	$\pm 10\%$ / $\pm 10\%$	$\pm 0.5 \cdot 10^9$ (OK)	$1\mu\text{A}$ (on $10\mu\text{A}$ ) (resolution $\sim 2\text{-}10\mu\text{A}$ )
	Nominal bunch	$\pm 1\%$ / $\pm 1\%$	$\pm 10^9$ (OK)	$2\mu\text{A}$ (on $180\mu\text{A}$ ) (limit for short int time)
	43 pilot bunches	$\pm 1\%$ / $\pm 1\%$	$\pm 10^9$ (OK)	$2\mu\text{A}$ (on $390\mu\text{A}$ ) (limit for short int time)
Lifetime	Pilot bunch	10% (10hrs/1min)	(OK)	N/A
	Nominal bunch	10% (30hrs/10sec)	(OK)	N/A





# Tune, Chromaticity & Coupling

- Day 1 with kicked beams and classical motion analysis
  - Commission MKQ
    - Base Band Tune (BBQ) system for tune & coupling
      - Optimisation of gains & time constants
    - Head-tail system for chromaticity
      - Verification of chromaticity with  $dp/p$  variation
  - Commission chirp excitation using the transverse damper
    - Allows faster rep rate if required
  - BBQ system + chirp generation
    - will replace BOSC as Standard Tune measurement for SPS in 2006
    - All hardware & analysis software should therefore be operational in the LHC as soon as we have beam



# Tune, Chromaticity & Coupling

- PLL tune tracking (US-LARP)

- Also based on BBQ acquisition

- Separate system from standard kicked tune system

- Set-up in parallel to single kick

- Requires dedicated kicker BQK (if installed) or Damper

Question: Do we go all out for tune and coupling feedbacks?


If so, then this is the time to commission them

Coupling control is critical for orbit & tune feedbacks

Spending some time here to commission these systems early on may significantly reduce the time required for ramp development




# Coupling Feedback at RHIC (2006)





# Tune & Coupling Feedback at RHIC (2006)





# Feedback using the PLL tune system

- **Tune feedback requirements**
  - Stable PLL tune measurement system
  - Knowledge of correction quad transfer functions
    - already known from initial tune corrections
  - Implementation of feedback controller
- **Coupling feedback requirements**
  - Stable PLL tune measurement system
  - Knowledge of skew quad transfer functions
  - Implementation of feedback controller
- **Chromaticity feedback requirements**
  - Stable PLL tune measurement system
  - RF frequency modulation

All of these will require dedicated beam time for testing the control loop response and the final closing of the loop.



# Measuring Beam Size at 450GeV

- **Wire Scanners (BWS)**
  - Operational
- **Synchrotron light monitor (BSRT)**
  - Requires undulator to be ON
  - Cross calibration with wirescanner
    - Requires “stable” beams
- **Ionisation profile monitor (BGI)**
  - Verification of bump closure of BGI compensators
    - Should be negligible even at 450GeV
  - Requires pressure bump for pilot bunches if nominal vacuum
  - Cross calibration with wirescanner
    - Requires “stable” beams



# Abort Gap Monitor (BSRA)

- Requirement – detect at 10% of quench level
  - At 450GeV : detection of  $4 \times 10^9$  charges/100ns within 100 ms
  - At 7TeV : detection of  $6 \times 10^6$  charges/100ns within 100 ms
- Protons
  - Gated photomultiplier will look at synchrotron light using same light source as synchrotron light monitor
    - Either gated over entire  $3\mu\text{s}$  abort gap or in 30, 100ns time slots
  - Single pilot bunch will allow verification and calibration of photon production to proton number
    - Estimate  $\sim 300$  photons / 100ns / turn at 450Gev
  - May require tunnel intervention to change light splitting ratio between BSRT and BSRA
  - Should be commissioned before we increase intensity
    - Check of threshold
    - Check of timing
    - Check of interlock (BIC?)