

LHC commissioning

Presented by : H. Burkhardt

Procedures : Magali Gruwé

for the LHC Commissioning Working Group

with input from

W. Herr for separation and beam-beam

Simon White, Walter Venturini and Nicholas Sammut looking at details of separation bumps and magnet model

LHC commissioning

phase A.7 - 450 GeV, collisions

Presented by : H. Burkhardt

Procedures : Magali Gruwé

for the LHC Commissioning Working Group

with input from

W. Herr for separation and beam-beam

Simon White, Walter Venturini and Nicholas Sammut looking at details of separation bumps and magnet model


LHC commissioning

phase A.7 - 450 GeV, collisions

Presented by : H. Burkhardt

Procedures : Magali Gruwé

for the LHC Commissioning Working Group



with input from

W. Herr for separation and beam-beam

Simon White, Walter Venturini and Nicholas Sammut looking at details of separation bumps and magnet model

Commissioning Phases A

Phase	Phase	Procedures	LTC Presenter	Date
injection and first turn	A.1	Magali	Brennan	7.03
circulating beam, RF capture	A.2	Magali	Gianluigi	14.03
450 GeV, intial commissioning	A.3	Verena	Rhodri	28.03
450 GeV, optics meas	A.4	Stefano	Frank	11.04
450 GeV, increase intensity	A.5	Laurette	Jan	25.04
450 GeV, two beam operation	A.6	Walter/Verena	Ralph	4.07
450GeV, collisions	A.7	Magali	Helmut	10.10
snapback and ramp	A.8	Reyes	Mike	9.05
top energy checks with beam	A.9	Walter	Frank	6.06
top energy, collisions (pilot physics)	A.10	Reyes	Helmut	20.06
squeeze	A.11	Stefano	Massimo	23.05
top energy, physics runs	A.12			
bring on experiments magnets	A. ?	N.N.	Helmut	?



generally Phase A : not more than

43 - 156 bunches, no crossing angle ; $4 - 9 \times 10^{10}$ p / bunch

A.1 - 10 : injection optics, no squeeze, $\beta^*_{1, 2, 5, 8} = 11, 10, 11, 10$ m

Commissioning Phases A

Phase	Phase	Procedures	LTC Presenter	Date
injection and first turn	A.1	Magali	Brennan	7.03
circulating beam, RF capture	A.2	Magali	Gianluigi	14.03
450 GeV, intial commissioning	A.3	Verena	Rhodri	28.03
450 GeV, optics meas	A.4	Stefano	Frank	11.04
450 GeV, increase intensity	A.5	Laurette	Jan	25.04
450 GeV, two beam operation	A.6	Walter/Verena	Ralph	4.07
450GeV, collisions	A.7	Magali	Helmut	10.10
snapback and ramp	A.8	Reyes	Mike	9.05
top energy checks with beam	A.9	Walter	Frank	6.06
top energy, collisions (pilot physics)	A.10	Reyes	Helmut	20.06
squeeze	A.11	Stefano	Massimo	23.05
top energy, physics runs	A.12			
bring on experiments magnets	A. ?	N.N.	Helmut	?



generally Phase A : not more than

43 - 156 bunches, no crossing angle ; $4 - 9 \times 10^{10}$ p / bunch

A.1 - 10 : injection optics, no squeeze, $\beta^*_{1, 2, 5, 8} = 11, 10, 11, 10$ m

Commissioning Phases A

Phase	Phase	Procedures	LTC Presenter	Date	
injection and first turn	A.1	Magali	Brennan	7.03	✓
circulating beam, RF capture	A.2	Magali	Gianluigi	14.03	✓
450 GeV, intial commissioning	A.3	Verena	Rhodri	28.03	✓
450 GeV, optics meas	A.4	Stefano	Frank	11.04	✓
450 GeV, increase intensity	A.5	Laurette	Jan	25.04	✓
450 GeV, two beam operation	A.6	Walter/Verena	Ralph	4.07	✓
450GeV, collisions	A.7	Magali	Helmut	10.10	←
snapback and ramp	A.8	Reyes	Mike	9.05	✓
top energy checks with beam	A.9	Walter	Frank	6.06	✓
top energy, collisions (pilot physics)	A.10	Reyes	Helmut	20.06	✓
squeeze	A.11	Stefano	Massimo	23.05	✓
top energy, physics runs	A.12				
+ bring on experiments magnets	A. ?	N.N.	Helmut	LHCCWG 20 Nov. ?	

generally Phase A : not more than

43 - 156 bunches, no crossing angle ; $4 - 9 \times 10^{10}$ p / bunch

A.1 - 10 : injection optics, no squeeze, $\beta^*_{1,2,5,8} = 11, 10, 11, 10$ m

Staged commissioning

Staged commissioning of high luminosity operation of LHC at points 1 and 5

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$


$$Eventrate / Cross = \frac{L \sigma_{TOT}}{k_b f}$$

Machine parameters		450GeV	Stage A				Stage B		Stage C		Stage D	
		Target	Target	Limit	Target	Limit	Target	Limit	Target	Limit		
spacing	ns	2021	2021	566	75	75	25	25	25	25		
bunch length	m	0.1124	0.0755	0.0755	0.0755	0.0755	0.0755	0.0755	0.0755	0.0755		
crossing angle	urad	0	0	0	250	250	285	285	285	285		
bunch intensity		4.00E+10	4.00E+10	9.00E+10	4.00E+10	9.00E+10	5.00E+10	5.00E+10	9.00E+10	1.15E+11		
bunches		43	43	156	936	936	2808	2808	2808	2808		
energy	eV	4.50E+11	7.00E+12	7.00E+12	7.00E+12	7.00E+12	7.00E+12	7.00E+12	7.00E+12	7.00E+12		
F		1.00	1.00	1.00	0.96	0.92	0.90	0.84	0.90	0.84		
normalised emittance	cm	3.75E-04	3.75E-04	3.75E-04	3.75E-04	3.75E-04	3.75E-04	3.75E-04	3.75E-04	3.75E-04		
beta*	cm	1100	200	200	200	100	100	55	100	55		
luminosity	/cm2s	7.16E+28	6.12E+30	1.12E+32	1.28E+32	1.24E+33	1.13E+33	1.91E+33	3.65E+33	1.01E+34		
total inel cross section	cm2	6.00E-26	6.00E-26	6.00E-26	6.00E-26	6.00E-26	6.00E-26	6.00E-26	6.00E-26	6.00E-26		
event rate per cross		0.01	0.76	3.85	0.73	7.09	2.14	3.63	6.94	19.18		
protons per beam		1.72E+12	1.72E+12	1.40E+13	3.74E+13	8.42E+13	1.40E+14	1.40E+14	2.53E+14	3.23E+14		
current per beam	mA	3.09E+00	3.09E+00	2.53E+01	6.74E+01	1.52E+02	2.53E+02	2.53E+02	4.55E+02	5.81E+02		
energy per beam	Joules	1.24E+05	1.93E+06	1.57E+07	4.19E+07	9.43E+07	1.57E+08	1.57E+08	2.83E+08	3.62E+08		
beam size	um	293.3	31.7	31.7	31.7	22.4	22.4	16.6	22.4	16.6		

Commission hardware for high energy operation

Installation of phase II collimators and full beam dump diluters





Beam commissioning to 450 GeV and 7 TeV collisions

		Rings	Total [days]
1	Injection and first turn	2	4
2	Circulating beam	2	3
3	450 GeV – initial commissioning	2	4
4	450 GeV – detailed optics studies	2	5
5	450 GeV increase intensity	2	6
6	450 GeV - two beams	1	1
7	450 GeV - collisions	1	2
8a	Ramp - single beam	2	8
8b	Ramp - both beams	1	2
9	7 TeV – top energy checks	2	2
10a	Top energy collisions	1	1
	TOTAL TO FIRST COLLISIONS (beam time)		30
11	Commission squeeze	2	6
10b	Set-up physics - partially squeezed	1	2
	TOTAL TO PILOT PHYSICS RUN (beam time)		44

} 23 days

} 14 days

LHC commissioning - collisions @ 450 GeV

- more general discussion of few issues at the end
- first going through the commissioning procedures on the web ; mostly a shortened version of what we already discussed for collisions at 7 TeV

Phase A.7

- description (objectives)
- entry conditions
- machine setup
- procedure
- exit conditions
- problems
- questions

Description

This phase can be sub-divided into three steps / objectives

- 1. Get beams into collisions (at 450 GeV)**
- 2. Minimise residual separation (BPM)**
- 3. First look at backgrounds and luminosity (experiments)**

Entry conditions

	Entry condition
E.A.7.1	Machine protection for 450 GeV
E.A.7.2	2 beams operation (phase A.6)
E.A.7.3	Good Vacuum for low background
E.A.7.4	Collimators at injection settings
E.A.7.5	Power circuits
.01	Correctors should be available and calibrated; bumps should be commissioned
.02	Octupoles ON (leave feedbacks ON if needed)
.03	All experimental magnets OFF
E.A.7.6	High level controls
.01	Separation scan application debugged and available
.02	Online FiDeL magnetic model available via LSA for the correctors participating in the bumps
.03	Online display of the beam parameters: current, lifetime, tune, chroma, orbit, etc.
.04	Online display of BLMs
.05	Off-line preparation of bumps or, alternatively, possibility to do dynamic bump calculation
E.A.7.7	BI
.01	BPM commissioned and good calibration
.02	BLMs commissioned and calibrated
.03	BCT commissioned and calibrated
.04	Wire scanners commissioned
E.A.7.8	Beam parameters under control
.01	Good beam lifetime (about 1 hour)
.02	Orbit
.03	Tune (collision tunes) and tune coupling
.04	Chromaticity
E.A.7.9	Communication with experiments
.01	DIP operational
.02	Regular scheduled meetings
.03	TV-screen status page (pages 1)
E.A.7.10	Beams should be synchronized [Note 1]

Note 1 : $\Delta T < 1$ ns at IR between beam 1/2 based on BPMs

Procedure ; overview

Step	Activity	Who	Priority
A.7.1	Get Beams into Collision in the X,Y plane	OP	1
.01	Separator bumps at nominal 0 at all IPs (get settings from best knowledge; beams should be already fairly close).		
.02	Measure beam displacement at the IP using BPMs.		
.03	Adjust beam separation such that the beam 1 and beam 2 difference left/right of the IP is the same. Do this for one IP at the time.		
.04	Monitor lifetime for all the bunches/empty buckets/abort gap; monitor beam losses.		
.05	"Watch" background.		
.06	Change mode from ADJUST to STABLE BEAMS (if lifetime and background under control).		
.07	Start counting delivered luminosity; logging into database (~ Hz).		
A.10.2	Measure and correct longitudinal position	OP/RF	2
.01	Shift RF phase to monitor the longitudinal position		
A.10.3	Monitor lifetime, beam losses and keep background low and stable (no spikes)	OP	1
A.10.4	Monitor luminosity during the fill provided by the experiments	OP	2

Exit conditions

collisions at 450 GeV

http://lhccwg.web.cern.ch/lhccwg/Procedures/stageA/phaseA7/site_collection/exitConditions.htm

Problems

1. **LHC Luminosity monitor** angular acceptance insufficient at 450 GeV, signal/background ratio poor, ~ no coincidences to distinguish background / collisions. **Need experiments to confirm we have collisions.**
2. **BRANs in IP1 and IP5** : poor signal level / threshold ratio
3. **Separation scans** : hysteresis effects in separation scans, discussed later.
4. **Poor intensity lifetime** :
 - check/optimize working point
5. **Emittance growth** :
 - check nothing kicks the beam
 - vibration (low frequency FFT)
 - minimize RF noise
6. **Backgrounds increasing** :
 - check orbit, aperture, vacuum
7. **Low luminosity** :
 - re-optimize-check / adjust separation

Questions / Pending Actions

currently nothing noted

Now the more general discussion

- **get beams colliding, requirements, expected tolerances**
- **first look at backgrounds**
- **hysteresis**
- **number of bunches**

Get beams colliding ; requirements on separation

Luminosity with separation

$$\frac{\mathcal{L}}{\mathcal{L}_0} = \exp \left[- \left(\frac{\delta x}{2\sigma_x} \right)^2 - \left(\frac{\delta y}{2\sigma_y} \right)^2 \right]$$

δx	δy	$\mathcal{L}/\mathcal{L}_0$
σ_x	σ_y	
0	0	1.0000
0.1	0	0.9975
0.2	0	0.9901
0.3	0	0.9778
0.4	0	0.9608
0.5	0	0.9394
0.5	0.5	0.8825
1	0	0.7788
1	1	0.6065
2	0	0.3679
2	2	0.1353

Required, in radius roughly :

$\delta_r < 2 \sigma$ to see collisions

$\delta_r < 0.5 \sigma$ to optimise luminosity and equalise between experiments

$\sqrt{2}$ better in each plane x, y : $\delta_{x,y} < 1.4 \sigma$ and $\delta_{x,y} < 0.35 \sigma$

Eb, TeV	β^*	σ^*	$\delta_{x,y}$	$\delta_{x,y}$
TeV	m	μm	μm	μm
0.45	11	293	414	104
7	11	74.4	105	26
7	2	31.7	45	11
7	0.55	16.6	23	6

with $\sim 50 \mu\text{m}$ BPM resolution

ok, even without BRAN

Beam beam tune shift

head-on b.b. tune shift

$$\xi_x = \frac{r_c N \beta_x^*}{2\pi \gamma \sigma_x (\sigma_x + \sigma_y)} \quad \xi_y = \frac{r_c N \beta_y^*}{2\pi \gamma \sigma_y (\sigma_x + \sigma_y)}$$

calculated, using the classical particle radius, here for the proton $r_c = r_p = 1.5347 \times 10^{-18} \text{ m}$

In the LHC we have by design round beams with $\sigma = \sigma_x = \sigma_y, \beta^* = \beta_x^* = \beta_y^*$

so that
$$\xi = \frac{r_c N \beta^*}{4\pi \gamma \sigma^2}$$

in terms of the normalised emittance $\sigma = \sqrt{\beta \epsilon_N / \gamma}$ we get simply

$$\xi = \frac{r_c N}{4\pi \epsilon_N}$$

numerically

N	ξ
5×10^9	0.000163
4×10^{10}	0.00130
1.15×10^{11}	0.00374

independent of beam energy and β^*
just a function of bunch intensity
which does not vary too much

at 4×10^{10} intensity not expected to be a major problem ; should be observable as change of the tune spectrum ; potentially useful for optimization

First look at running conditions and backgrounds

Allowing to give a first look at background signals in the detectors as we reduce the separation and start to see collisions, and then to see how the conditions evolve during some hours of ~ stable running will be quite interesting.

Would allow to diagnose and possibly help against later surprises

Record and analyse :


background (experiments) and lifetime

bunch by bunch variations

look for parasitic bunches and collisions

Separation bump and hysteresis

being studied and measured in detail by
Simon White, Walter Venturini and Nicholas Sammut



my current understanding - to be confirmed :

nominal separation at injection : about 14σ or 4 mm

MCBC currents between 0.18 and 2.52 A, mean 0.83 Amp IP1

MCBY currents between 0.26 and 4.44 A, mean 2.36 Amp IP1

maximum current ~ 80 A

Careful : hysteresis can be as much as \pm few % of the maximum excitation
or potentially of the order of what is needed for separation !

For 450 GeV commissioning including collisions :

degauss corrector magnets and avoid any large excitation

hysteresis then rather negligible

W. Venturini

Chamonix/Divonne Jan 2006

Number of bunches

Luminosity rather low $1.66 \times 10^{27} \text{ cm}^{-2}\text{s}^{-1}$ per crossing at 4×10^{10} / bunch

Aim for 43×43 to 156×156 to get to 7.1×10^{28} — $2.6 \times 10^{29} \text{ cm}^{-2}\text{s}^{-1}$

What is the minimal number of bunches to get collisions ?

1×1 bunch is sufficient to get collisions in two opposite IPs : **IP1&5**

with

2×2 bunches we can get collisions at **IP1&5** and **IP2** and **IP8** incl. offset

see animation next slide ➡

3×3 allows for unique pairs colliding in **IP1&5** and **IP2**, **IP8** separately


Lit.: W. Herr, LHC Project Note 344, BEAMX program

2 × 2 bunch collisions

IP1 & 5 : $B1_1 \times B2_1 + B1_2 \times B2_2$ (offset)

IP2 : $B1_2 \times B2_1$

IP8 : $B1_1 \times B2_2$




H. Burkhardt Oct'07
Keynote4 on macOS-X

2 × 2 bunch collisions

IP1 & 5 : $B1_1 \times B2_1 + B1_2 \times B2_2$ (offset)

IP2 : $B1_2 \times B2_1$

IP8 : $B1_1 \times B2_2$



H. Burkhardt Oct'07
Keynote4 on macOS-X

Backup Slides

Parameter Range

and single bunch luminosities

as relevant for lumi / separation scan statistics

Event rates for $\sigma = 10$ mb, which is about the cross section with high energy neutrons in the BRAN

ϵ_N μm	ϵ nm	p GeV/c	β^* m	σ^* μm	N_p	\mathcal{L} $\text{cm}^{-2}\text{s}^{-1}$	$\dot{N} = \mathcal{L} \sigma$ Hz	$\frac{\dot{N}}{f_{\text{rev}}}$	ξ
3.75	7.82	450	11	293.3	5×10^9	2.60×10^{25}	0.26	0.000023	0.000 16
3.75	7.82	450	11	293.3	4×10^{10}	1.66×10^{27}	16.64	0.0015	0.001 30
2.5	5.21	450	11	239.4	4×10^{10}	2.49×10^{27}	24.94	0.0022	0.001 95
3.75	7.82	450	11	293.3	1.15×10^{11}	1.37×10^{28}	138	0.0122	0.003 74
3.75	0.503	7000	11	74.36	5×10^9	4.00×10^{26}	4.00	0.00036	0.000 16
3.75	0.503	7000	11	74.36	4×10^{10}	2.56×10^{28}	256	0.0228	0.001 30
3.75	0.503	7000	11	74.36	9×10^{10}	1.30×10^{29}	1296	0.115	0.002 93
3.75	0.503	7000	2	31.71	1.15×10^{11}	1.11×10^{30}	11087	0.986	0.003 74
3.75	0.503	7000	0.55	16.63	1.15×10^{11}	3.54×10^{30}	35400	3.15	0.003 74

Commissioning Phase A aims for 43 - 156 bunches. No crossing angle

Nominal longitudinal LHC beam parameters V4.0 , LHC design report ($f_{\text{rf}} = 400.8$ MHz) :

$V_{\text{rf}} = 8$ MV $\sigma_E / E = 4.716\text{e-}4$ $\sigma_Z = 11.24$ cm $\sigma_T = 0.375$ ns 450 GeV

$V_{\text{rf}} = 16$ MV $\sigma_E / E = 1.129\text{e-}4$ $\sigma_Z = 7.55$ cm $\sigma_T = 0.252$ ns 7 TeV